

Schedule for FEL Building - User Facilities

Activity Name	Start Date	Finish Date	1996							1997					
			J	J	A	S	O	N	D	J	F	M	A	M	J
N.T.P.	6/10/96	6/10/96													
Mobilization	6/11/96	6/18/96													
Clear & Grub	6/19/96	7/10/96													
Site Layout	6/11/96	6/12/96													
Relocation U.G. Util	7/11/96	8/5/96													
Excavate 2/3 Foundation West End	7/11/96	7/31/96													
Waterproof 2/3 of Foundation West End	8/1/96	8/7/96													
Form & Pour Slab Portion A	8/8/96	8/19/96													
Form & Pour Slab Portion B	8/20/96	8/28/96													
Excav. @ Elev. Pit	8/1/96	8/5/96													
Water Proof @ Elev. Pit	8/6/96	8/7/96													
Form & Pour @ Elev. Pit	8/8/96	8/13/96													
Construct Walls @ Elev. Pit	8/14/96	8/19/96													
Excavate Remaining 1/3 Foundation - East End	8/6/96	8/12/96													
	8/6/96	8/6/96													
	8/6/96	8/9/96													
Water Proof @ East End	8/13/96	8/19/96													
Form & Pour Slab Portion C	8/29/96	9/6/96													
Const. E. Walls to 37.57'	9/9/96	10/2/96													
Compacted Earth Fill East End	10/10/96	10/16/96													
Balance of Base Slab	9/9/96	9/20/96													
Balance of Walls to 37.57'	10/3/96	11/1/96													
3' Susp. Slab @Fin. Elev. 40.57	11/4/96	11/22/96													
Per. Walls & Col. Piers to 45.07'	11/25/96	12/6/96													
Compacted Earth Fill on 3' Slab	11/28/96	12/9/96													
Excavate Mech./Elec. South Side	8/13/96	8/14/96													
Fm. & Pour Spread Ftg. @ Mech./Elec.	8/15/96	8/16/96													
Fm. & Pour Walls @ Mech./Elec.	8/19/96	8/21/96													
Ddamp. Prf. Wall/Inst. Drainage Sys.	12/4/96	12/11/96													
Backfill to Elevation 40.00	12/9/96	12/20/96													
6" Slab	12/10/96	12/23/96													
			J	J	A	S	O	N	D	J	F	M	A	M	J

Schedule for FEL Building - User Facilities

Activity Name	Start Date	Finish Date	1996							1997					
			J	J	A	S	O	N	D	J	F	M	A	M	J
Set Equip. @ Mech./Elec. Rm. Level 1	8/26/96	8/26/96													
Erection of Steel @ First Level	12/26/96	1/1/97													
Spread Footings @ Loading Dock	10/24/96	11/6/96													
conc. Ramp @ Loading Dock	11/7/96	11/20/96													
Form & Pour Equip. Pad South Side	11/21/96	11/25/96													
Loading Dock Walls & Deck	11/26/96	12/16/96													
Backfill balance to 44.92	12/23/96	12/27/96													
Temporary Lights	11/28/96	12/11/96													
Installation of Elec. & Mech. 1st Level	12/12/96	2/19/97													
Erection of Steel Second Level	12/26/96	1/29/97													
Install Roof Decking	1/3/97	1/17/97													
Install Insulated Metal Panels	1/10/97	2/7/97													
Fab. Silicon Polyurethane Roof Sys.	1/17/97	2/7/97													
Install Alum. Curtain Wall Sys.	2/7/97	2/14/97													
Test & Debug Elec. & Mech.	2/20/97	3/5/97													
Sidewalk, Curb & Gutter	12/30/96	1/17/97													
Place 6" Topsoil	1/20/97	1/22/97													
Interior studs and sheet rock	2/14/97	3/28/97													
Doors and windows	2/7/97	2/14/97													
Paint first level	2/24/97	3/12/97													
Paint second level	3/28/97	5/23/97													
Install finish hard ware	3/6/97	3/20/97													
Install utility systems	3/20/97	5/21/97													
Test and debug utility systems	5/22/97	5/28/97													
Punch list/final inspections	5/29/97	6/4/97													
Landscaping	6/5/97	6/11/97													
Clean-up	6/12/97	6/18/97													
Demobilize	6/19/97	6/25/97													
			J	J	A	S	O	N	D	J	F	M	A	M	J